COMPLETION REPORT

	Name of Work	:	IMPROVEMENTS TO 2ND, 3RD, 4TH, 5TH & 6TH CROSS ROADS AT NAVY LAYOUT IN BAGALAGUNTEE IN WARD NO. 14
2.	Sanctioned Estimate No. & Dt	:	AS/04/16-17, Dt:19-04-2017 TS/-33/16-17, Dt: 24-04-2017.
3.	Head of Account which is Chargeable	:	P-3089
4.	Work Order No. & Dt	:	EE/DD/83/17-18 dt 19.5.2017
5.	Name of Contractor	:	TECHNICAL MANAGER (WEST), KRIDL
6a.	Time stipulated for completion of work	:	90 days.
b.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 5675/16-17
8.	Check measurement of the Asst.	:	M.B. No. 5673/16-17 Page No. 57246/0 57248
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official	:	Page No. 57244/0 57245
	incharge of the work	:	
10.	a) Asst. Engineer		D-5 ಅಭಿಯಂತರರು
	b) Asst. Exe. Engineer		ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
SD.NO	4999066/-	—	28934/-

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )